

Sadkin Center Improvements



The new awning and paver patio has been completed on north side of building to provide space for outdoor activities

Proposed Project Elements:

- New Scoreboards and Bleachers
- New Weight Room Equipment
- New A/C system for building
- New Picnic Tables and Awning for outdoor patio

Milestones

| | |
|---------------------------|---------------|
| Gym floor pre-bid meeting | March, 2020 |
| Gym floor contract | August, 2020 |
| Floor construction | October, 2020 |

| Project Funding | Budget | Purchase Orders | Expense To Date | Balance |
|--------------------------|------------------|-----------------|------------------|------------------|
| Professional Services | \$48,010 | \$2,000 | \$46,010 | \$0 |
| Building/Gym Renovations | 608,553 | 442 | 456,828 | 151,283 |
| Sports Awning | 14,295 | 0 | 14,295 | 0 |
| Totals | \$670,858 | \$2,442 | \$517,133 | \$151,283 |

Project Status:

- Gymdoors Florida completed installation of basketball hoops
- Weight room equipment upgraded
- Gym floor is final element to complete renovation of Sadkin Center

Current Conditions



New bleachers have been installed in the Sadkin Center Gymnasium

Project Team:

Lead: Brian Picinic, PALS Assistant Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

The Sadkin Center basketball gymnasium and grounds will be updated with new air conditioning, park gate, awning and fitness equipment