

Sienna Greens Privacy Walls



West Construction has begun work on installing walls

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$70,000	\$9,498	\$30,683	\$29,819
Construction	830,000	438,170	0	391,830
Land Purchase	0	0	0	0
Contingency	100,000	0	0	100,000
Totals	\$1,000,000	\$447,668	\$30,683	\$521,649

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

Sienna Greens currently has only landscaping separating the single-family homes from the traffic on both Inverrary and Environ Boulevards.

Proposed Project Elements:

- Obtain easement from HOA
- Install new 8' privacy walls
- New construction to include enhanced landscaping

Milestones

Wall Panel Review	December, 2018
Panel Installation	February, 2019
Project Completion	June, 2019

Project Status:

- West Construction has started preliminary site work
- Wall Panel installation pending approval of panels by City Engineer
- Landscaping and irrigation included in project design and will begin after wall panel installation completed

Current Conditions



Projected location of new walls at Sienna Greens, in red, on Inverrary Blvd and Environ Blvd