

Wastewater Collection



Lift station # 15 being tested prior to starting operations. Final phase is restoration of curbing and sidewalks.

Project Status:

- Lift Station #5 construction kickoff meeting held November 5
- Pipe lining projects will continue as long as grant funds available
- Lift Station 47/48 design complete, bid pending property acquisition
- Manhole inserts are replaced as needed according to age

Milestones

Lift Station # 5 construction start	December, 2025
Lift Station 47/48 bid pending grant	January, 2026
Pipe lining start	Ongoing, 2025
Pipe lining completion	2026

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Pump Replacement	\$190,827	\$0	\$0	\$190,827
Emergency Generators	59,645	26,523	33,122	0
Lift Stations 5, 15, 47	2,049,457	2,049,457	0	0
Pipe Lining and Repair	1,782,727	76,711	0	1,706,016
Totals	\$4,082,656	\$2,152,691	\$33,122	\$1,896,843

Current and Planned Capital Projects:

- Lift Stations #15 complete renovation
- Plastic lining of existing sewer collection pipes
- Sewer line and lift station repairs
- Replacement of manhole inserts
- Lift Stations #47 and #48 renovation



Lift stations and pumps move wastewater from gravity lines connected to homes and businesses