

# Water Distribution



Southern Underground has completed installation of new interconnect with Sunrise water system on NW 44 St

### Project Status:

- Interconnect at NW 44 St for backup water supply completed
- Phase II will include two-way meter and control box
- NW 82 Ave water line upgrade in two phases 44 St-50 St and 50 St-Commercial Blvd. Phase II start date pending funding availability

### Milestones

NW 44 St interconnect	June, 2024
NW 82 Ave water main Phase I done	January, 2026
Automated meters start implementation	April, 2026
Automated meters install complete	December, 2027

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Water Line Upgrades	\$1,555,030	\$181,052	\$0	\$1,373,978
Automated Meters	1,187,782	1,187,782	0	0
Meters and Hydrants	106,080	0	0	106,080
Equipment	19,551	0	0	19,551
<b>Totals</b>	<b>\$2,868,443</b>	<b>\$1,368,834</b>	<b>\$0</b>	<b>\$1,499,609</b>

### Current and Planned Capital Projects:

- Automated meter reading
- Water line projects include West Ken Lark area, Lime Hill Rd, NW 44 St, NW 82 Ave
- Water conservation plan
- Replacement program for water meters and hydrants



Replacement of water lines on Lime Hill Road and NW 82 Ave were completed during 2025