

# Citywide Median Improvements



## Proposed Project Elements:

- Landscaping improvements
- Add and repair irrigation equipment
- Curbing and drainage on Inverrary Boulevard and NW 55 Avenue

## Milestones

Median Design	November, 2018
Median Bid	December, 2018
Median Construction	2019

## Project Status:


- Median curb replacement by AZR Builders completed
- Landscape and irrigation upgrades will be installed based on common design for all medians
- Craven Thompson Engineering finalizing design on remaining median bid

## Current Conditions



Curbing replacement has been completed allowing landscape and irrigation improvements to proceed

MEDIAN LANDSCAPE CONCEPT



CONCEPTUAL PLANT PALETTE



Conceptual plans will be developed for standardized median landscaping throughout Lauderhill

Project	Funding	Budget	Purchase	Expense	Balance
			Orders	To Date	
Professional Services		\$100,000	\$31,850	\$750	\$67,400
Median Construction		475,000	0	0	475,000
Curbing Construction		375,000	35,815	322,345	16,840
Contingency		50,000	0	0	50,000
<b>Totals</b>		<b>\$1,000,000</b>	<b>\$67,665</b>	<b>\$323,095</b>	<b>\$609,240</b>

## Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: Buddy Shelton, Sean Henderson, Yolanda Todd, Don Giancoli, Doug Downs

City medians have long been a priority in making Lauderhill beautiful. This project will continue that work by adding additional landscaping and renovating older medians.