

Citywide Privacy Wall Construction



New wall and landscaping installation were completed at the Isles of Inverrary

Proposed Project Elements:

- **Phase I Walls**
- Isles of Inverrary
- Windermere north at NW 19 St
- Oakland Park Blvd Water Tank
- Cannon Point east end at NW 56 Ave
- Jackie Gleason Park / NW 70 Ave
- Fire Station 57/Garage NW 56 Ave
- **Phase II Walls**
- NW 19 St at Golf Course & west of 31 Ave
- NW 82 Ave at Commerical Blvd
- Lakes of Inverrary, Enclave, Hills of Inverrary
- Sienna Ridge and Inverrary Blvd Estates

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$306,043	\$115,961	\$190,082	\$0
Construction	4,025,388	1,895,078	1,552,800	577,510
Land Purchase	0	0	0	0
Contingency	520,283	0	0	520,283
Totals	\$4,851,714	\$2,011,039	\$1,742,882	\$1,097,793

Milestones

Phase I Start	December, 2019
Phase I Complete	July, 2020
Phase II Start	August, 2020

Project Status:

- Sienna Ridge and Inverrary Blvd Estates complete except landscaping
- Hills and NW 19 St start next

Current Conditions



New wall panels at Inverrary Boulevard Estates

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: Buddy Shelton, Sean Henderson, Yolan Todd, Doug Downs, Kennie Hobbs, Jr.

The privacy walls installed as part of 2005 GO Bond were very attractive and popular with the community. The additional funding in 2016 provides for several new areas of walls throughout the City.