

# NW 47 Avenue Reconstruction



The NW 56 Avenue project from the 2005 GO Bond will be a model for the work planned for NW 47 Avenue

## Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

## Milestones

Project Bid	December, 2018
Bid Award	February, 2019
Construction	2019

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$250,000	\$32,561	\$95,960	\$121,479
Construction	2,000,000	0	0	2,000,000
Land Purchase	0	0	0	0
Contingency	250,000	0	0	250,000
<b>Totals</b>	<b>\$2,500,000</b>	<b>\$32,561</b>	<b>\$95,960</b>	<b>\$2,371,479</b>

## Project Status:

- Project Team reviewing bid front end documents prior to legal/advertising
- Roundabouts planned at NW 12 St and NW 16 St
- **See pages 2 – 5 below to view site plans / elevations**

## Project Team:

Lead: Charles Faranda, Jr., City Manager

Tamica Dennis, Kennie Hobbs, Jr.

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolana Todd, Don Giancoli, Doug Downs

NW 47 Avenue is a main roadway in East Lauderhill that needs a complete rebuild of the roadway and drainage to support its level of traffic. Improved landscaping will be included.

## Current Conditions



The renovation design for NW 47 Ave is challenging because of the limited right-of-way available