

Citywide Lighting for Parks and Streets



New pedestrian lighting installed at Gleason Park

Project		Purchase	Expense	
Funding	Budget	Orders	To Date	Balance
Professional Services	\$173,664	\$19,169	\$66,843	\$87,652
Lighting	1,169,789	254,966	755,798	159,025
Contingency	44,454	0	0	44,454
Totals	\$1,387,907	\$274,135	\$822,641	\$291,131

Project Team:

Lead: Scott Newton, PALS Assistant Director
 Allen Siegel, Dave Hennessy, Brian Picinic, Buddy Shelton, Kennie Hobbs, Jr.

This project will add and upgrade pedestrian lighting for safety on local streets and in City parks. New lighting will also be installed in parking lots in City parks for improved visibility and safety.

Proposed Project Elements:

- New and improved lighting in all City parks
- Pedestrian lighting on local streets in critical areas for crime deterrence

Milestones

Lighting Phase II Complete	August, 2020
Start Phase III	November, 2020

Project Status:

- Completed Phase I lighting at Golf Course, Sadkin Center and Jackie Gleason, John Mullin parks
- Phase II – West Ken Lark Park and Veterans Park completed
- Phase II – St George underway, West Wind Park completed
- Phase III - Lieberman Park

Current Conditions



Older lighting to be replaced in parks is not energy efficient and exceeds light spill standards