

# Citywide Neighborhood and Entryway Signs



The recently installed sign at John Mullin Park will serve as a prototype for neighborhood signage

## Proposed Project Elements:

- New Neighborhood signs identifying residential communities
- Welcome to Lauderhill signage
- Renovation of existing signage

## Milestones

Develop List of New Sign Sites	October, 2020
New Construction	2020

## Project Status

- Image 360 submitted new sign concepts to address vandalism issues encountered with previous prototype versions of signage
- First of new concept signs was installed at John Mullin Park

## Current Conditions



Existing signage at some locations needs to be upgraded to current design standards

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$49,151	\$15,525	\$15,604	\$18,022
Construction	144,660	7,413	5,207	132,040
Contingency	10,000	0	0	10,000
<b>Totals</b>	<b>\$203,811</b>	<b>\$22,938</b>	<b>\$20,811</b>	<b>\$160,062</b>

## Project Team:

Lead: Desorae Giles-Smith, Interim City Manager

Kennie Hobbs, Steve Tawes, Leslie Johnson

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Doug Downs, Kennie Hobbs, Jr.

Community signage is important in identifying Lauderhill as a sense of place and a collection of neighborhoods.