

Jackie Gleason Park Improvements



New bleachers were installed adjacent to the basketball court to provide seating space for participants, friends and family

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Fence and Furnishings	\$165,000	\$115	\$106,130	\$58,755
Sign	10,000	0	0	10,000
Totals	\$175,000	\$115	\$106,130	\$68,755

Project Team:

Lead: Vince Miller, PALS Administrative Manager

Irvin Kiffin, Scott Newton, Jackie Brown-Taylor, Rhea Warner, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Don Giancoli, Doug Downs

Gleason Park does not have fencing on the west side where the park abuts residences. The new wall will provide security and improve aesthetics. New benches and repairs to the walkways are also included.

Proposed Project Elements:

- New Perimeter Wall – West Side
- New Park Benches
- Playground Canopy
- Low level bleachers for basketball

Milestones

Bleachers Installed	February, 2018
Wall Bids	December, 2018
Wall Construction	2019

Project Status:

- Benches, canopy and concrete pad installation complete
- RJ Behar Engineering has finished design for west privacy wall
- Wall to be bid with City Walls project
- **See page 2 below for more pictures of completed projects at park**

Current Conditions



A privacy wall will replace the fencing on west side of park. Currently, the fencing is a combination of wood and chain-link fences owned by adjacent homeowners.