

# James Bradley Park Improvements



The support structure for the amphitheater canopy has been installed and the canopy panel fabrication is complete

## Proposed Project Elements:

- Amphitheater improvements including new canopy
- Large Pavilion suitable for rentals
- Outdoor Park Furniture

## Milestones

Amphitheater Canopy Installation	October, 2020
Pavilion Installation Start	October, 2020

Project Funding	Budget	Purchase Orders	Expense To Date	Expense Balance
Professional Services	\$70,125	\$25,937	\$43,994	\$194
Amphitheater	157,256	46,088	111,168	0
Pavilion	83,188	83,188	0	0
Outdoor Furn + Landscape	85,306	85,306	0	0
<b>Totals</b>	<b>\$395,875</b>	<b>\$240,519</b>	<b>\$155,162</b>	<b>\$194</b>

## Project Status:

- Bejar Construction completed electrical and utility improvements
- Canopy and Pavilion are being manufactured off-site and are expected to be delivered in October

## Current Conditions



The foundation for the new pavilion is under construction.

## Project Team:

Lead: Vincent Miller, PALS Administrative Manager

Rickie Ricks, Scott Newton, Desorae Giles-Smith

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood. The GO funds will be used to add amenities to increase the utilization and functionality of the park.