

# John Mullin Park Improvements



John Mullin Park Restroom Building - After  
City of Lauderdale, Florida

Park, Recreational, Leisure and Cultural Project

## Proposed Project Elements:

- Basketball Courts renovation
- New/Renovated Walking Path
- Renovate Baseball/Cricket Field, Fencing and Dugouts
- Restroom and Sidewalk Renovations
- Outdoor Play Equipment / Furniture

## Milestones

Permitting	December, 2018
Construction Start	January, 2019
Construction End	July, 2019

## Project Status:

- Waypoint Contracting issued purchase order within budget
- Waypoint building permit application in review by City staff
- Bid includes restrooms with stainless steel fixtures, walking path, basketball courts and dugout

## Current Conditions



The baseball/cricket field and player benches need to be renovated in addition to complete renovation of restrooms inside and outside

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$86,024	\$11,364		\$65,275	\$9,385
Basketball Courts	173,920	78,668		0	95,252
Walking Path	219,230	90,510		0	128,720
Fields and Dugouts	99,249	46,098		0	53,151
Restroom Renovations	175,597	118,529		0	57,068
Outdoor Furniture	45,980	0		9,500	36,480
<b>Totals</b>	<b>\$800,000</b>	<b>\$345,169</b>		<b>\$74,775</b>	<b>\$380,056</b>

## Project Team:

Lead: Scott Newton, PALS Assistant Director  
Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner, Desorae Giles-Smith

Improvements at John Mullin Park on NW 55<sup>th</sup> Avenue are designed to bring the entire park up to the standards of the new Pool and Community Center