

# Maye Jenkins Park Building / Playground



## Proposed Project Elements:

- Playground Equipment and Fall Zones
- Renovate Park Entrance Signage
- New Building with Restrooms, Police office and Police Athletic League boxing ring

## Milestones

Issue Purchase	December, 2018
Order for Architect	
Building Design	April, 2019
Construction	2019

The new building with restrooms and boxing ring will be located on the grass area south of parking lot

Project Funding	Budget	Purchase	Expense	
		Orders	To Date	Balance
Professional Services	\$59,715	\$0	\$3,215	\$56,500
Building	565,000	0	0	565,000
Park Sign / Playground	75,000	0	52,095	22,905
Park Equipment	50,000	0	0	50,000
<b>Totals</b>	<b>\$708,715</b>	<b>\$0</b>	<b>\$55,310</b>	<b>\$694,405</b>

## Project Status:

- Saltz Michelson selected as architect for new building
- Playground fall zone turf and benches installed
- **See page 2 below to view more pictures of improvements**

## Current Conditions



The new fall zone under the playground equipment has been installed at Maye Jenkins Park

## Project Team:

Lead: Vincent Miller, PALS Administrative Manager  
 Rickie Ricks, Scott Newton, Rhea Warner, Desorae Giles-Smith

The GO funds will allow for additional amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

