

Saint George Park Improvements



Conceptual design for basketball court coverings

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$221,970	\$120,772	\$100,694	\$504
Court Covers	442,244	0	0	442,244
Playground/ Tennis Court	72,310	0	0	72,310
Walking Trail	158,015	0	0	158,015
Restrooms	269,427	0	0	269,427
Field Turf/ Bleachers	536,034	193,715	7,820	334,499
Totals	\$1,700,000	\$314,487	\$108,514	\$1,276,999

Project Team:

Lead: Brian Picinic, PALS Assistant Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

The major improvement in St George Park will be canopy covers for the basketball courts, which will protect from sun and rain and allow for more usage by the community.

Proposed Project Elements:

- Canopy covers for basketball courts
- Playground improvements
- Renovate tennis courts & restrooms
- Walking trail addition
- New sports field and bleachers

Milestones

HVAC/roof repairs	December, 2018
Master plan for site	December, 2018
Park Bid	2019

Project Status:

- Synalovski Romanik finalizing design change to include church property
- Completed construction meeting with Southern Coatings for roof repairs
- Revised master site plan to be presented at future HOA meeting

Current Conditions



The Community Center will be renovated along with numerous improvements to the park amenities