

Sports Park Improvements



Proposed Project Elements:

- New Sport Turf baseball/cricket field
- Replace Sport Turf on football field
- New Scoreboard
- Renovate Jogging Trail
- Playground Shade Awning

Milestones

Construction Completed	2020
------------------------	------

The new field turf installation is complete on both the football and soccer field and the baseball and cricket field

Project Status

- Imperial Lighting completed new field lighting installation
- New sports turf and scoreboard installation complete
- Irrigation will be installed or repaired as needed

See page 2 below for more pictures of field turf installation

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$110,282	\$15,826	\$94,456	\$0
Sport Turf	1,020,909	12,079	1,008,830	0
Scoreboard	26,474	0	26,474	0
Lighting	72,735	3,850	68,885	0
Totals	\$1,230,400	31,755	\$1,198,645	\$0

Current Conditions

Project Team:

Lead: Brian Picinic, PALS Assistant Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner

Sport Turf will replace grass for the baseball - cricket field. A new scoreboard for main field and a new shade structure for playground will be installed.



The new scoreboard at the north end of the main field uses electronic lettering to change team names and statistics

Sports Park Field Turf Installation



Photo of old field turf showing wear and tear that necessitated replacement



Grading the site to the proper depth and pitch is essential for playability and drainage



Field turf rolls ready to be laid out by the contractor to complete the installation



Field turf installation in progress over the prepared subsurface