

Sports Park Improvements



The new field turf installation is complete on both the football and soccer field and the baseball and cricket field

Proposed Project Elements:

- New Sport Turf baseball/cricket field
- Replace Sport Turf on football field
- New Scoreboard
- Renovate Jogging Trail
- Playground Shade Awning

Milestones

Fields Completed	March - June, 2018
Improvements Bid	2019
Park Construction	2019

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$113,400	\$21,644	\$88,638	\$3,118
Sport Turf	1,172,682	94,730	888,343	189,609
Scoreboard	27,732	0	26,474	1,258
Jogging Trail	60,722	0	4,715	56,007
Playground	45,464	0	0	45,464
Totals	\$1,420,000	\$116,374	\$1,008,170	\$295,456

Project Status

- Field turf installed on football/soccer field and baseball/cricket field
- Miller Legg Engineering completed design for jogging trail, playground
- Project Team has obtained price quotes for playground equipment
- **See page 2 below for more pictures of field turf installation**

Current Conditions



The new scoreboard at the north end of the main field uses electronic lettering to change team names and statistics

Project Team:

Lead: Brian Picinic, PALS Assistant Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

Sport Turf will replace grass for the baseball - cricket field. A new scoreboard for main field and a new shade structure for playground will be installed.