

Veterans Park Improvements



Columns installed for new entryway to building

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Building Renovation	\$2,152,895	\$1,229,695	923,200	\$ 0
Professional Services	99,612	19,402	80,210	0
Baseball Dugouts	115,877	115,877	0	0
Bleachers	96,702	96,702	0	0
Fencing	96,702	96,702	0	0
Totals	\$2,561,788	\$1,558,378	\$1,003,410	\$ 0

Project Team:

Lead: Brian Picinic, PALS Assistant Director
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,
 Desorae Giles-Smith

The community center will be renovated with a new meeting room (improved acoustics in existing room), restrooms and façade. Dugouts, fencing and bleachers will be upgraded.

Proposed Project Elements:

- Renovation of Building and Pool Area
- Enclose interior courtyard to create new fitness space
- New entry and lobby

Milestones

Building Closed	February, 2020
Construction	April, 2020
Building Completed	February, 2021

Project Status:

- Purchase order and contract issued to MDS Builders
- Building to close for construction in February, 2020
- Fields and outdoor activities open for passive use with limited access
- **See page 2 below for photos of construction in progress**

Current Conditions



Roof has been repaired and is being painted silver

Veterans Park Improvements



Photo of exterior renovations in progress



The interior of the building is being completely renovated, including floors and walls



The renovation of the meeting room will improve the acoustics



Restrooms and the kitchen are also being upgraded