

# Westwind Park Improvements



## Proposed Project Elements:

- Restroom Renovations and expansion of office/storage space to include meeting room
- Tennis and Basketball Court Renovations

## Milestones

Building Re-Open	February, 2020
Basketball Courts Completed & Open	April, 2020

The tennis courts and basketball courts resurfacing have been completed

Project Funding	Budget	Purchase		Expense To Date	Balance
		Orders			
Professional Services	\$87,364	\$9,660		\$77,704	\$ 0
Building / Restrooms	573,410	84,312		489,098	0
Tennis Courts	36,176	0		36,176	0
<b>Totals</b>	<b>\$696,950</b>	<b>\$93,972</b>		<b>\$602,978</b>	<b>\$ 0</b>

## Project Status:

- Bejar Construction completed building renovations
- Advanced Services completed basketball and tennis courts

• **See page 2 below for more pictures of building renovation**

## Existing Conditions

### Project Team:

Lead: Vincent Miller, PALS Administrative Manager  
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,  
 Desorae Giles-Smith, Kennie Hobbs, Jr.



The building at Westwind has been renovated inside and outside and has been reopened to the public

The tennis and basketball courts have been resurfaced and have fencing upgrades. The bathroom facilities were renovated as part of building remodeling.

# *Westwind Park Improvements*



**The existing building was closed and interior was stripped out for renovation**



**Building renovations include a new office for staff, renovated restrooms and a new meeting room for community events and City programs**



**The building interior includes new original artwork on the walls and entryway**