

# West Wind Park Improvements



Preliminary rendering for renovation of building to include expansion and enclosure of all areas. The pictured roof style is one alternate and will depend on actual bid prices.

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Restrooms	\$529,210	\$491,890	\$3,200	\$34,120
Professional Services	55,816	5,371	50,445	0
Tennis Courts	114,974	0	0	114,974
<b>Totals</b>	<b>\$700,000</b>	<b>\$497,261</b>	<b>\$53,645</b>	<b>\$149,094</b>

## Project Team:

Lead: Vincent Miller, PALS Administrative Manager  
 Irvin Kiffin, Scott Newton, Vince Miller, Rhea Warner,  
 Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean  
 Henderson, Yolan Todd, Don Giancoli

The tennis and basketball courts will be resurfaced and have fencing upgrades. The bathroom facilities will also be extensively renovated.

## Proposed Project Elements:

- Restroom Renovations and expansion of office/storage space to include meeting room
- Tennis and Basketball Court Renovations

## Milestones

Construction Trailer	December, 2018
Construction Start	December, 2018
Completion Date	July, 2019

## Project Status:

- Purchase order issued to Bejar Construction for improvements
- Plans include ADA restrooms and exterior improvements
- **See pages 2 – 3 below to view site plans / elevations**

## Current Conditions



West Wind Park's basketball courts and fencing will be renovated

# West Wind Park

## Perspectives



FRONT ELEVATION



REAR ELEVATION

# West Wind Park Elevations

