

Wolk Park Improvements



The improvements at Wolk Park will include new restrooms and a renovation of the pool area

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$248,300	\$148,600	\$99,700	\$0
Building	1,007,924	0	22,684	985,240
Awning	50,000	0	0	50,000
Fencing	150,000	0	0	150,000
Tennis Court and Pool	327,550	0	0	327,550
Totals	\$1,783,774	\$142,600	\$122,384	\$1,518,790

Project Team:

Lead: Scott Newton, PALS Assistant Director
 Irvin Kiffin, Brian Picinic, Vince Miller, Rhea Warner,
 Desorae Giles-Smith, Kennie Hobbs, Jr.

The building at Wolk Park will be renovated to provide additional office and storage space. The tennis courts and pool will be renovated and new fencing added.

Proposed Project Elements:

- New Restrooms
- Rehab Tennis Courts and Pool
- Rehab Building and new Roof
- New Fencing and Shade Awning

Milestones

Interior demolition completed	May, 2020
Redesign complete	October, 2020
Roofing bid	October, 2020

Project Status:

- Design-build project bids were received and evaluated; all bids were over budget for project
- Project will be redesigned to 100% plans and bid for construction only

Current Conditions



The park buildings will be renovated along with numerous improvements to the park amenities