

James Bradley Park Improvements



The new amphitheater canopy has been installed

Proposed Project Elements:

- Amphitheater improvements including new canopy
- Large Pavilion suitable for rentals
- Outdoor Park Furniture

Milestones

Amphitheater Canopy Complete	October, 2020
Pavilion Install Complete	December, 2020

Project Status:

- Bejar Construction completed electrical and utility improvements
- Canopy installation is complete
- Pavilion frame complete

Current Conditions

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$69,931	\$25,937	\$43,994	\$0
Amphitheater	168,267	0	168,267	0
Pavilion	83,188	0	83,188	0
Outdoor Furn + Landscape	85,306	1,792	83,514	0
Totals	\$406,692	\$27,729	\$378,963	\$0

Project Team:

Lead: Vincent Miller, PALS Administrative Manager
Rickie Ricks, Scott Newton, Desorae Giles-Smith

Bradley Park was established with grant funds to convert a vacant lot into a community park and beautify the neighborhood.



The new pavilion provides a space for gatherings and events