

Roadway Improvements



FG Construction completed bridge repair work in Inverrary to include two on Inverrary Blvd and one on Inverrary Drive

Project Status:

- Request for bids out for Inverrary Drive repaving
- Topographic survey completed for Inverrary Dr resurfacing
- J&D Concrete awarded bid for NW paving, pending contract approval
- NW street priority to be determined after contract approval
- Completed paving 70 Ave, 50 St, 44 St

Milestones

Inverrary Dr bridges complete	July, 2025
Inverrary Dr paving pre-bid meeting	July, 2025
NW Lauderhill paving contract	September, 2025
NW Lauderhill paving start	November, 2025

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Bridge Repairs	\$332,417	\$332,417	\$0	\$0
Traffic Study	50,256	50,256	0	0
Road Resurfacing	850,000	0	0	0
Totals	\$1,082,673	\$382,673	\$0	\$350,033

Current and Planned Capital Projects:

- Citywide road resurfacing will include drainage and sidewalks where needed
- NW 44 St at Sunrise interconnect
- NW 16 St east of State Road 7
- Citywide bridge repairs
- Citywide speed humps and road signage
- Curbing and sidewalks



Roadways are resurfaced on a schedule for safety and to reduce repair costs. Area at NW 17 Court shown above.