

Citywide Lights / Cameras For Parks and Streets



New pedestrian lighting installed at Gleason Park

Project	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$400,000	\$22,462	\$29,222	\$348,316
Cameras	2,200,000	0	647,371	1,552,629
Lighting	1,000,000	428,000	0	572,000
Contingency	40,000	0	0	40,000
Totals	\$3,640,000	\$450,462	\$676,593	\$2,512,945

Project Team:

Lead: Doug Downs, MIS Manager

Allen Siegel, Dave Hennessy, Scott Newton, Brian Picinic, Buddy Shelton

This project will add and upgrade pedestrian lighting for safety on local streets and in City parks. Cameras will be installed at all City parks to deter vandalism and provide a record for criminal investigations.

Proposed Project Elements:

- Cameras and improved lighting in all City parks and City facilities
- Pedestrian lighting on local streets in critical areas for crime deterrence

Milestones

Phase II Bid Award	December, 2018
Camera Installation	December, 2018

Project Status:

- Imperial Electrical completed lighting at Gleason and Mullin Parks; Sadkin and Golf Course next under Phase I
- Phase II bid includes St. George, Veterans, and West Ken Lark Parks

Current Conditions



The parking lot lighting at seven City parks will be upgraded to be more energy efficient and to reduce light spill and be more pedestrian-friendly by using downlight fixtures