

NW 47 Avenue Reconstruction



New landscaping and protective pedestrian fencing has been installed on the NW 47 Ave medians

Proposed Project Elements:

- Resurfacing and widening roadway
- Median and landscaping improvements
- Curbing and drainage

Milestones

Phase V complete	March, 2020
Phase VI complete	May, 2020
Phase VII complete	August, 2020

Project Funding	Budget	Purchase	Expense	Balance
		Orders	To Date	
Professional Services	\$234,937	\$54,518	\$141,762	\$38,657
Construction	2,014,129	94,850	1,813,113	106,166
Land Purchase	0	0	0	0
Contingency	0	0	0	0
Totals	\$2,249,066	\$149,368	\$1,954,875	\$144,823

Projected Status:

- Phase V includes roadway from NW 21 St – NW 24 St
- Phase VI includes roadway from NW 24 St – NW 26 St
- Phase VII includes final construction items, replace sod and completing water mains

Current Conditions



NW 47 Ave has re-opened from NW 26 St south to Sunrise Blvd

Project Team:

Lead: J. Martin Cala, City Engineer

Tamica Dennis, Kennie Hobbs, Jr.

NW 47 Avenue is a main roadway in East Lauderdale that needs a complete rebuild of the roadway and drainage to support its level of traffic. Improved landscaping will be included.