

# Police Body Cameras and Building Expansion



Conceptual elevation drawing of the police building expansion

## Proposed Project Elements:

- Body cameras for all uniformed police officers
- Video storage to be included on site and paid from operations
- Building two-story design to accommodate future expansion

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	\$151,626	\$2,999	\$131,921	\$16,706
Body Cameras	465,760	0	465,760	0
Building Expansion	3,418,208	0	0	3,418,208
<b>GO Bond Totals</b>	<b>\$4,035,594</b>	<b>\$2,999</b>	<b>\$597,681</b>	<b>\$3,434,914</b>
Non-GO Funding	600,000	0	0	600,000
<b>Project Totals</b>	<b>\$4,635,594</b>	<b>\$2,999</b>	<b>\$597,681</b>	<b>\$4,034,914</b>

## Project Team:

Lead: Allen Siegel, Deputy Police Chief

Doug Downs, Dave Hennessy, Kennie Hobbs, Jr.

Body cameras for uniformed Police Officers are a priority of the City Commission. The building expansion for training and storage has been in the 5-year Capital Plan and will be completed with GO and other funds.

## Milestones

## Body Cameras

Final Training & Software Setup	July, 2019
Body Camera System Operational	July, 2019
<b>Milestones</b>	<b>Building</b>
Meet with Bidders	August, 2020
Project on Hold	September, 2020
Evaluate Budget and Design	2020

## Project Status: Body Cameras

- Police Department completed field training and system now operational
- Install completed for 105 police cars

## Project Status: Building

- Project Team assessed and ranked the 4 bidders for Commission
- Building on Hold pending review of budget and design
- Current design includes 2-story building with gun range and storage