

Police Body Cameras and Building Expansion



Conceptual elevation of the Police Training Center to include an indoor firing range, meeting / training room and data management, and property / evidence storage room.

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$151,626	\$76,560	\$51,960	\$23,106
Body Cameras	415,451	341,850	0	73,601
Building Expansion	3,418,208	0	0	3,418,208
Totals	\$3,985,285	\$418,410	\$51,960	\$3,514,915

Project Team:

Lead: Allen Siegel, Deputy Police Chief

Doug Downs, Dave Hennessy

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolan Todd, Doug Downs, Don Giancoli

Body cameras for uniformed Police Officers are a priority of the City Commission and will be purchased with GO Bond funds. The building expansion for training and storage has been in Capital Plan and needs to be updated to fit within the budget amount approved in GO Bond.

Proposed Project Elements:

- Body cameras for all uniformed police officers
- Video storage to be included on site and paid from operations
- Building two-story design to accommodate future expansion

Milestones	Body Cameras
Camera Equipment Install Completed	December, 2018
Training and Implementation	December, 2018
Milestones	Building
Complete front-end bid documents	December, 2018
Building Bid Construction	January, 2019 2019

Project Status: Body Cameras

- Police Department completed field testing of cameras
- Cameras and vests are ordered and being custom fitted for each officer
- Install completed for 105 police cars

Project Status: Building

- Saltz Michelson, architect, completed design-build plans for bid
- Evaluating piggy-back gun range bid
- Plan includes 2-story building with gun range and mezzanine for storage