

South Gateway Park Improvements



Park fountain pumps will be replaced as part of the project

Project	Purchase	Expense		
Funding	Budget	Orders	To Date	Balance
Professional Services	\$29,494	\$9,896	\$19,598	\$0
Bridge and Signage	299,619	228,600	2,450	68,569
Landscaping	36,768	0	0	36,768
Fountain Pumps	9,119	0	0	9,119
Totals	\$375,000	\$238,496	\$22,048	\$114,456

Project Team:

Lead: Vince Miller, PALS Administrative Manager
Irvin Kiffin, Scott Newton, Jeff Jones, Desorae Giles-Smith

GO Management: J. Martin Cala, Buddy Shelton, Sean Henderson, Yolán Todd, Don Giancoli, Doug Downs

South Gateway Park is located at Sunrise Blvd and NW 56 Avenue. Renovations include new pumps for the lake fountains and a new pedestrian bridge as well as additional landscaping.

Proposed Project Elements:

- Repair Pedestrian Bridge
- New Landscaping
- Replace Fountain Pumps
- New Entryway Signage

Milestones

Construction Mtg	November, 2018
Construction Start	December, 2018
Sign upgrade	2019

Project Status:

- Lakdas Yohalem Engineering completed plans for bridge renovation and pump replacement
- Purchase order issued to Sagaris Corporation, contract complete
- New entryway signage and curbing will be bid separately

Current Conditions



The passive park will be updated to provide an appealing entryway into the City of Lauderhill.