Maye Jenkins Park Building / Playground

Elevation renderings of the new building with office, restrooms and boxing ring

Project Funding	Budget	Purchase Orders	Expense To Date	Balance
Professional Services	$142,090	$14,050	$74,455	$53,585
Building	622,486	0	0	622,486
Park Sign / Playground	52,095	0	52,095	0
Totals	$816,671	$14,050	$126,550	$676,071

Project Team:
Lead: Vincent Miller, PALS Administrative Manager
Rickie Ricks, Scott Newton, Rhea Warner, Desorae Giles-Smith, Kennie Hobbs, Jr.

The GO funds will allow for new building, restrooms and amenities to be added at Maye Jenkins Park, a small neighborhood park on NW 38 Avenue south of Sunrise Boulevard.

Proposed Project Elements:

- Playground Equipment and Fall Zones
- Renovate Park Entrance Signage
- New Building with Restrooms, Police office and Police Athletic League boxing ring

Milestones

DRC Approval	June, 2020
Interior Design	October, 2020
Construction Bid	November, 2020

Project Status:

- Building and site plan pending DRC and Planning Board approval for bid
- Playground fall zone turf and benches installation completed
- Signage will be updated with building
- ***See page 2 below to view more pictures of improvements***

Current Conditions

The new fall zone under the playground equipment has been installed at Maye Jenkins Park

Maye Jenkins Park Improvements

A new synthetic surface was installed beneath the playground that will reduce maintenance requirements and provide a safer play area

A new piece of playground equipment, the Wormhole Climber, was installed with its own fall zone area for safety

New playground equipment was installed in Maye Jenkins Park

New high-quality steel benches and trash receptacles were installed on concrete pads